TIME EXTENSION PROPOSAL

Sl No	Item	Description	Remarks
1	Name of the Work	Improvements to main and cross road at Chowdappa Layout near Durgaparameshwari Temple Medarahalli in Ward No.12 Shettyhalli Sub Division	
2	Estimate Cost	Rs. 50.00 Lakhs	
3	Job Code	012-17-000024	
4	A/S No	EE/DD/AS/10/17-18 dated: 21.07.2017	
5	T/S No	CE/DZ/TS/89/17-18 dated: 21.07.2017	
6	Work order/Agreement No	EE/DD/WO/145/17-18 dated: 22.07.2017	
7	Tender Premium		
8	Stipulated Time for Completion of Work	389 days	
9	Targeted monthly progress		
10	Progress Achieve till date		
11	Reasons for delay	Dealy due to BWSSB Cauvery water supply pipe line work	
12	Time extension requested	418 days	
13	Asst. Executive Engineer recommendation	Time extension may be granted without penalty	
14	Executive Engineer recommendation	Recomend for time extension without penalty	
15	Chief Engineer recommendation	Recomended to be accepted	
16	Time extension granted		
17	Conditions imposed if any		

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division